

# ORDERING INFORMATION

# MODEL : R7D-MS4

**PLEASE FILL IN THIS SECTION**



Model \_\_\_\_\_

Company \_\_\_\_\_

Name \_\_\_\_\_

P/O No. \_\_\_\_\_

**FACTORY USE ONLY**



Job No. \_\_\_\_\_

Ser. No. \_\_\_\_\_

Sales \_\_\_\_\_

Approved by (Sales office) \_\_\_\_\_

Issued by (Sales office) \_\_\_\_\_

Approved by (Factory) \_\_\_\_\_

Set by (Factory) \_\_\_\_\_

Ser. No. \_\_\_\_\_

Specify the items you want to change. Default setting will be used if not specified.

■ **BAUD RATE (B.RATE Switch)**

ITEM	SET VALUE	DEFAULT VALUE	Factory Internal check
BAUD RATE	<input type="checkbox"/> 125 kbps (0)	125 kbps (0)	<input type="checkbox"/>
	<input type="checkbox"/> 250 kbps (1)		
	<input type="checkbox"/> 500 kbps (2)		
	<input type="checkbox"/> Auto tracking (3)		

■ **NODE ADDRESS (NODE ADD. Switch)**

SETTING RANGE	SET VALUE	DEFAULT VALUE	Factory Internal check
1 - 63		0	<input type="checkbox"/>

■ **EXTENSION (SW1-1, 2)**

ITEM	SET VALUE	DEFAULT VALUE	Factory Internal check
EXTENSION	<input type="checkbox"/> No extension (OFF, OFF)	No extension (OFF, OFF)	<input type="checkbox"/>
	<input type="checkbox"/> Discrete input 8 or 16 points (ON, OFF)		
	<input type="checkbox"/> Discrete output 8 or 16 points (OFF, ON)		

■ **SCALING**

Set zero and full scale to each channel (zero scale to full scale)

CHANNEL	AVAILABLE VALUE	SET VALUE	DEFAULT VALUE	Factory Internal check
INPUT 0	-32000 to +32000	to	0 to 10000	<input type="checkbox"/>
INPUT 1	-32000 to +32000	to	0 to 10000	<input type="checkbox"/>
INPUT 2	-32000 to +32000	to	0 to 10000	<input type="checkbox"/>
INPUT 3	-32000 to +32000	to	0 to 10000	<input type="checkbox"/>

■ **CONVERSION RATE**

ITEM	SET VALUE	DEFAULT VALUE	Factory Internal check
CONVERSION RATE CONVERSION ACCURACY	<input type="checkbox"/> 80ms/ ±0.1%	80ms/ ±0.1%	<input type="checkbox"/>
	<input type="checkbox"/> 40ms/ ±0.2%		
	<input type="checkbox"/> 20ms/ ±0.4%		
	<input type="checkbox"/> 10ms/ ±0.8%		

■ **INTERFACE SETTING**

PARAMETER	SETTING RANGE	SET VALUE	DEFAULT VALUE	Factory Internal check
Communication Timeout	0 – 32767 (1 = 0.1 sec.)		10 ( 1.0 sec.)	<input type="checkbox"/>
Status Data	OFF: Disable ON: Enable		OFF: Disable	<input type="checkbox"/>